

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:57 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 273 Const Calendar Day: 737 Date: 11-Jun-2014 Wednesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:30 AM 01:00 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 14-Aug-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, light to moderate wind, mild

Working Day ☒ If no, explain:**Diary:**

Dispute

**CCO #382 Tower Cleaning**

June 11, 2014

SAS – Tower

Weather: clear, light to moderate wind, mild

Location: T1

Tower cleaning/painting

Work Hours: 0600 to 1630

ABF labors continued washing/cleaning tower.

LaborsLocationDescription

James SturgeonForeman

Javier MedinaTower Cleaning tower interior 109/119m

Danny SchwartzTower Cleaning tower interior 109/119m

Guillermo LimonTower Cleaning tower interior 109/119m

Rogelio RodriguezTower Cleaning tower interior 109/119m

Aurelio RodriguezTower Cleaning tower interior 109/119m

Luis JimenezTower Cleaning tower interior 109/119m

Fermin MedinaTower Cleaning tower interior 109/119m

Certified Coating:

PaintersLocationDescription

Rafael SeranoNE tower facade/strutPaint repair

Daniel RosalesNE tower facade/strutPaint repair

Cory ReeseEast tower facadePaint repair

Mike WoodnancyEast tower facadePaint repair

Ronald GlennSW tower facadePaint repair

Ron BubbSW tower facadePaint repair

Cory RobinsonSouth tower facadePaint repair

Antolio RodriguezSouth tower facadePaint repair

Francisco SeranoforemanPaint repair

Robert GonzalesTowerAssisting painters to tie off spiders

PaintersLocationDescription

\*Ernie Solon East Shaft interiorPaint repair

\*Juan VillalobosEast Shaft interiorPaint repair

\*Anwar AzeezEast Shaft interiorPaint repair



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Woo, Laraine

Diary #: 273

Date: 11-Jun-2014

Wednesday

\* Abraham VenturaEast Shaft interiorPaint repair  
\* Johnny FagundesEast Shaft interiorPaint repair  
\* Joseph CastroNorth Shaft interiorPaint repair  
\* Joey WilliamNorth Shaft interiorPaint repair  
\* 0600 to 1430 (8 hours)

(see attachment)

**04-0120F4**      **Bid Item: 067**      **C-PWS-116.067**      **Install & Adjust PWS 116-120**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-321**      **Bid Item: 001**      **0-BDW-EFA.321**      **IERBYS Building Work**

AMERICAN BRIDGE/FLUOR, A JV