

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:35 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 308 Const Calendar Day: 743 Date: 17-Jun-2014 Tuesday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Aug-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80

Precipitation Condition Clear

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activites☐

* Arrived Pier 7 around 7:00 AM, checked e-mail and finished the yesterday's diary. Robert came back from vacation.

* Went to T1 job site by boat around 9:40 AM, saw Tony (CCC), Mahmoud and Joe (METS) at site, ABF paint inspector Ray Shutley as well.

* Again, there was no Tower cleaning / painting work due to accident happended on last week. Same six ABF's labors: Rogelio Rodriguez, Aurelio Rodriguez (not in PMIV system), Guillermo Limon (Labor Forman), Javier Medina, Danny Schwartz, Luis jimenez continued chipping out the concrete groove between bottom tower skirt and base (see pictures) and patching the chipped area. Saw ABF's forman James, he mentioned that upper tower cleaning work might start next week.

* CCC labors started blasting on west side of tower base (see pictures), there were six labors plus Tony total 7 people on the work today, crane operator Neil Caldwell and Gary (helper) were on the barge today.

Paint Crew: Billy Gatewood, Joege Flones, Mark Sterward, Recavdo Pasalla, Marco Ornuno, Javier Alvag and Tony Katrones (Superintendent). They finished work around 2:15 PM, worked 8 hours today.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphram Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	FERMIN MEDINA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS Jimenez	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JAVIER MEDINA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
--------------	-------------	--------	--------	--------	--------	---------	---------



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Liu, Tai-Lin **Diary #:** 308 **Date:** 17-Jun-2014 **Tuesday**

Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0020562	WELDING EQUIPMENT					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
2292	WELDER, 600 AMP					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
2293	WELDER, 600 AMP					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
04-0120F4 Bid Item: 078 T-L01-ENE.078 Tower Lift 01 External Paint Tower NE							
CERTIFIED COATINGS COMPANY							
04-0120F4 Bid Item: 078 T-L05-ENE.078 Tower Lift 05 External Paint Tower NE							
CERTIFIED COATINGS COMPANY							
04-0120F4 Bid Item: 078 T-HEA-ENE.078 Tower Head External Paint Tower NE							
CERTIFIED COATINGS COMPANY							
CCO-355 Bid Item: 001 0-CIC-EFA.355 CIC - Elevator Impacts - USA Hoist							
AMERICAN BRIDGE/FLUOR, A JV							

Attachment



Patching work at east face with Joe (METS) & Ray (ABF paint inspector)



Inside the containment

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 308

Date: 17-Jun-2014

Tuesday



Total 6 ABF's labors working on patching concrete work



ABF added warning signs on the ladder from 3 to 9 meter east face



CCC performed blasting on west face of tower base area



ABF's labors continued patching the chipping out concrete area



CCC finished the blasting work today around 2:10 PM.