

## **SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans **Run date** 22-Nov-14 **Time** 8:28 AM

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

**Suspension Bridge** 

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 539 Const Calendar Day: 750 Date: 24-Jun-2014 Tuesday Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID: Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

Weather

Temperature 7 AM	12 PM	4PM	
Precipitation		Condition Clear, warm	
Working Day 🗸 If no, expla	ain:		
Diary:			Dispute
General Comments			
Track progress of FWS diaries.	installation of the tower ba	se sump pump system. Misc MEP paperwork and	write
04-0120F4 Bid Item:	129 0-000-000.129	BOOSTER PUMP STATION	
F.W. SPENCER AND SON, INC	;		
Diary:			Dispute
Booster Pump	<b>129</b> 0-000	-000.129	
Leaks were discovered	in the booster pump. Cal	Hydronics was notified and repaired the leaks on	
6/25/2014.		,	
CCO-079 Bid Item:	001 T-MEP-ALS.079	Tower Base MEP	
F.W. SPENCER AND SON, INC	;		
Labor			
Trade Class	Name	RT Hrs OT Hrs DT Hrs Total Remarks	Dispute
Contractor: F.W. SPENCER	*		
Plumber/Pipefitter JNM	NARCISO BIAGI	8.00 0.00 0.00 8.00	
Diary:			Dispute
Tower Base MEP-Sum	p Pump 001 T-ME	P-ALS.079	
The FWS crew Narcisc	Biagi Josh Johnson and	Tim Esquivel, spent the moring shift measuring a	nd 🗆
		e in the tower base, then the afternoon shift fabrica	
the pipe supports.			
	1.4.41		
Once the pipe support v	vere complete, they were	turned over to CCC for painting.	
CCO-339 Bid Item:	001 0-MPI-ELS.339	Modify Piping at PP128	
CERTIFIED COATINGS COMP	ANY		
Labor			
Trade Class	Name	RT Hrs OT Hrs DT Hrs Total Remarks	Dispute
Contractor: CERTIFIED CO. Painter APP	ATINGS COMPANY Corey Reese	0.00 0.00 0.00	
i dintoi - Al I		800 000 000 800	
	outey recise	8.00 0.00 0.00 8.00	

## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Feather, Bernard Diary #: 539 Date: 24-Jun-2014 Tuesday

Diary:

Painting Pipe Supports

One Weese and Mike Woodmansee spent the shift continuing the prepping and priming of the CCO 339 pipe supports under the bike path at hinge AE.

