

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:28 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 315 Const Calendar Day: 751 Date: 25-Jun-2014 Wednesday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Aug-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

* Checked e-mail & performed paper work early morning.

* Went to T1 - Tower Base Area by boat around 9:20 AM with Joe (METS) in the same boat, there was a new boat operator (John) due to Captain Curt absent today.

* There was still no Tower (beyond 53 m) cleaning / painting work today, but they will start tomorrow per Mohammad information.

Eight ABF's crew: Rogelio Rodriguez, Aurelio Rodriguez (not in PMIV system), Guillermo Limon (Labor Forman), Javier Medina, Danny Schwartz, James Sturgeon (ABF's Forman), Paul Fambrini and Donald Plumb were in tower (below 53 m) performed cleaning, caulking (area missed from China) and installed safety features today. Paul & Donald performed fixing opening door on east side of tower (see picture). Tower base caulk sealing operation was on going (per RFI-0366R0).

* For CCC painters' works:

- Five painters were on duty today, they were cleaning the area - containment was removed, there were still a small area needed to be repainted. Scaffolding ready to be removed.

Paint Crew: Billy Gatewood, Recavdo Pasalla (paint forman), Marco Oruno, Javier Alvag, Edilberto Leon & Tony Katrones (Superintendent).

* Three personnel were installing pump at bottom of tower base from F. W Spence .

* Three labores were working on Dehumidifier on cell 6 area.

* ABF crew also worked on caulk sealing on bottom of dehumidifer (13m) area (see Picture).

* Back to office, performed paper work including RFI/Submittal PMIV works until 3:40 PM.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FERMIN MEDINA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Liu, Tai-Lin **Diary #:** 315 **Date:** 25-Jun-2014 **Wednesday**

Semi-Skilled Laborer	JNM	LUIS Jimenez	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JAVIER MEDINA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	0.00	0.00	8.00	<input type="checkbox"/>

Equipment						Rental Company	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0020562	WELDING EQUIPMENT					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
2292	WELDER, 600 AMP					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
2293	WELDER, 600 AMP					No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L01-ENE.078 Tower Lift 01 External Paint Tower NE
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 078 T-L05-ENE.078 Tower Lift 05 External Paint Tower NE
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 078 T-HEA-ENE.078 Tower Head External Paint Tower NE
CERTIFIED COATINGS COMPANY

CCO-355 Bid Item: 001 0-CIC-EFA.355 CIC - Elevator Impacts - USA Hoist
AMERICAN BRIDGE/FLUOR, A JV

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 315

Date: 25-Jun-2014

Wednesday



performed culking operation



Dehumidifier in cell 6 area



Three personnel performed caulking seal on bottom of dehumidifier



Electric features on bottom of east shaft



CCC crew removed containment on west side of tower base



ABF's IRWs repair the opening door on east side of tower base

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 315

Date: 25-Jun-2014

Wednesday



Two IRWs performed door repair on tower base opening on east side of tower