

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:56 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 279 Const Calendar Day: 766 Date: 10-Jul-2014 Thursday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:30 AM 04:00 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 14-Aug-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, light wind, mild

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO #382 Tower Cleaning

July 10, 2014

SAS – Tower

Weather: clear, light wind, mild

Location: T1

Tower cleaning/painting

Work Hours: 0600 to 1630

ABF labors continued washing/cleaning tower.

LaborsLocationDescription

James SturgeonForeman

Javier MedinaTower Cleaning tower interior 109/119m

Danny SchwartzTower Cleaning tower interior 109/119m

Guillermo LimonTower Cleaning tower interior 109/119m

Rogelio RodriguezTower Cleaning tower interior 109/119m

Aurelio RodriguezTower Cleaning tower interior 109/119m

Luis JimenezTower Cleaning tower interior 109/119m

Victor HernandezTower Cleaning tower interior 109/119m

Jose Jr. AvilaTower Cleaning tower interior 109/119m

Fabian RodriguezTower Cleaning tower interior 109/119m

Certified Coating:

PaintersLocationDescription

Francisco SeranoforemanPaint repair

Rafael Seranotower façadePaint repair

Daniel Rosalestower façadePaint repair

Cory Reesetower façadePaint repair

Mike Woodnancytower façadePaint repair

Ronald Glenntower façadePaint repair

Ron Bubbtower façadePaint repair

Cory Robinsontower façadePaint repair

Antolio Rodrigueztower façadePaint repair

Armando Abitiatower façadePaint repair

Oscar Salazartower façadePaint repair

Robert GonzalesTowerAssisting painters to tie off spiders



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Woo, Laraine

Diary #: 279

Date: 10-Jul-2014

Thursday

PaintersLocationDescription

*Ernie Solon North Shaft interiorPaint repair

*Juan VillalobosNorth Shaft interiorPaint repair

*Anwar AzeezNorth Shaft interiorPaint repair

*Anthony KennyNorth Shaft interiorPaint repair

*Johnny FagundesNorth Shaft interiorPaint repair

* Abraham VenturaNorth Shaft interiorPaint repair

*Joseph CastroNorth Shaft interiorPaint repair

*Joey WilliamNorth Shaft interiorPaint repair

*0600 to 1430 (8 hours)

note: Names of painters not verified.

see attachment

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

CCO-321 Bid Item: 001 0-BDW-EFA.321 IERBYS Building Work

AMERICAN BRIDGE/FLUOR, A JV