

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:56 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 281 Const Calendar Day: 770 Date: 14-Jul-2014 Monday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:30 AM 04:00 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 14-Aug-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, light wind, mild

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO #382 Tower Cleaning

July 14, 2014

SAS – Tower

Weather: clear, light wind, mild

Location: T1

Tower cleaning/painting

Work Hours: 0600 to 1630

ABF labors continued washing/cleaning tower. Informed by ABF work was temporarily suspended due to steel cutting fumes coming from the demolition job at around 9am. Labors moved to below deck level and continued cleaning. Labor returned to elevation 109/119m in the afternoon.

LaborsLocationDescription

James SturgeonForeman

Javier MedinaTower Cleaning tower interior 109/119m

Danny SchwartzTower Cleaning tower interior 109/119m

Guillermo LimonTower Cleaning tower interior 109/119m

Rogelio RodriguezTower Cleaning tower interior 109/119m

Luis JimenezTower Cleaning tower interior 109/119m

Victor HernandezTower Cleaning tower interior 109/119m

Jose Jr. AvilaTower Cleaning tower interior 109/119m

Fabian RodriguezTower Cleaning tower interior 109/119m

*Aurelio RodriguezTower Cleaning tower exterior 43m

*Carlos MontejanoTower Cleaning tower exterior 43m

Painters:

Work Hours: 0600 to 1430

Work was disrupted due to steel cutting fumes coming from the demolition job.

PaintersLocationDescription

Francisco SeranoTowerPaint repair

Rafael SeranoTowerPaint repair

Daniel RosalesTower Paint repair

Cory ReeseTowerPaint repair

Mike WoodnancyTowerPaint repair

Ronald GlennTowerPaint repair

Ron BubbTowerPaint repair

Cory RobinsonTowerPaint repair



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Woo, Laraine

Diary #: 281

Date: 14-Jul-2014

Monday

Rafael Ventura Tower Paint repair
Elmer Ayala Tower Paint repair
Sage Ray Tower Paint repair
Robert Gonzales Tower Paint repair
Ulrich Felix Tower Paint repair
Philippe Sanchez Tower Paint repair
Philippe Martinez Tower Paint repair
Alberto Serrano Tower Paint repair
Alfredo Gutierrez Tower Paint repair
Daniel Duran Tower Paint repair
Ramon Gutierrez Tower Paint repair

Painters Location Description
Ernie Solon Tower Paint repair
Juan Villalobos Tower Paint repair
Anthony Kenny Tower Paint repair
Johnny Fagundes Tower Paint repair
Abraham Ventura Tower Paint repair
Joey William Tower Paint repair

Painters Location Description
Luis Paniagua Tower Paint repair
Alexander Moreno Tower Paint repair
Marco Gomez Tower Paint repair
Joel Costa Tower Paint repair
Ronald Shaver Tower Paint repair

(see attachment)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

CCO-321 Bid Item: 001 0-BDW-EFA.321 IERBYS Building Work

AMERICAN BRIDGE/FLUOR, A JV