

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:24 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 561 Const Calendar Day: 778 Date: 22-Jul-2014 Tuesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 11:00 pm Break: 03:00 Over Time: 01:00

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, cool

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

MEP staff meeting 0830-0900. Track progress of FWS mechanical piping installation from a night closure of the #1 lane of the WB bridge. Misc MEP paperwork and write diaries.

**04-0120F4 Bid Item: 123 0-000-000.123 CCSF WATER MAIN (12 NPS)**

F.W. SPENCER AND SON, INC

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|---------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: F.W. SPENCER AND SON, INC | | | | | | | | |
| Plumber/Pipefitter | JNM | NARCISO BIAGI | 5.00 | 0.00 | 0.00 | 5.00 | | <input type="checkbox"/> |
| Plumber/Pipefitter | FOR | TOM COLOMBO | 2.50 | 0.00 | 0.00 | 2.50 | | <input type="checkbox"/> |

Diary:

Dispute

12" DIP installation 123 0-000-000.123

The FWS crew, including Josh Johnson and Tim Esquivel, went on shift at 2000 at Peir 7 on the night of July 22, 2014, then mobilized to the #1 lane of the WB bridge at CB 19, establishing themselves in the closure at 2130.



The crew worked until 0000 grinding off the PS-11 for the 12" DIP in the expansion loop at PP 126. This PS-11 is being removed to add a shim plate to raise the flex joint elbow flange off the deck. The PS-11 was then taken to the FWS yard at Pier 7 to begin the process of welding the shim plate to it.

At 0300 on July 23, 2014, the crew went off shift.

The crew used a 70 amp welding machine, a 2.5 HP generator, and small tools in performance of this work.

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM

F.W. SPENCER AND SON, INC

Diary:

Dispute

Dehumidification System 128 0-000-000.128

ABF is performing work in the east anchorage splay chambers. ABF was instructed, via email, to tell their crews that the units are to remain running unless they are performing operations which may damage them



