

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:25 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 329 Const Calendar Day: 778 Date: 22-Jul-2014 Tuesday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

tower ActivitesCCO # 382 - Tower Painting and Cleaning works (Below 53 m area) (7/22/14, Tuesday - Overcast/Clear): ☐

* Took Monday (7/21, yesterday) off due to Doctor's appointment.

* Performed paper work including PMIV RFI/Submittal process work this morning.

* CCC painting works:

- CCC crew continued performing prep & painting work on tower facad area and Tower base cell area touch - up paint repair work.

- Two painters: Billy, Marco with Tony (Superintendent) worked in tower base cell area for touch-up paint repair work (see picture). Tony told me that they will finish within few days. He also mentioned that METS already bought out the façade painting work from El. 18 to 38 meter - 5 layers.

- Forman Recado with his crew: Joege, Javier continued working on El. 43 meter façade painting work. At end of shaft, he told me that they finished façade painting work at El. 43, still have two layers façade area (El. 47.6 & 53 m) to go. After they finish above two layers works they will request the checking from METS.

Paint Crew: Billy Gatewood , Joege Flores, Javier Alvag, Recardo Pasalla, Marco Ornuno, J Alcala and Tony Katrones.

*** Noted that Joege Flores/ J Alcata / Recardo Pasalla worked 4 hours and Marco Ornuno / Billy Gatewood worked 8 hours on CCO # 314 works today.

* ABF cleaning work (below 53 m area):

- ABF labores continued performing tower shaft exterior cleaning works (see pictures).

- Cleaning area at shaft W face b at El. 43 m, Shaft E face d & c at El. 38m and shaft N face b at El.43 m area.

- Forman Victor told me that the cleaning work on shaft W face b, shaft S face b, shaft N face b and shaft E face c & d will be finished today & CCC can start painting tomorrow.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Liu, Tai-Lin **Diary #:** 329 **Date:** 22-Jul-2014 **Tuesday**

- ABF's crew: Victor Hernandez, Jose Jr. Avila, Fabian Rodriguez, Aurelio Rodriguez, Carlos Montejano, Juan Gutiores, Guillermo Limon,

* Other works:

- Saw 3 electricians worked on installing PVC pipe for electric lines around exterior of skirt area (see pic).

- Crane operator Neil Caldwell & helper Justin at barge stand by for any lifting work needed.

- Saw Mahmoud performed inspection on tower elevator installation with 4 workers.

- ABF IRWs Paul & Plumb were in tower as well.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FERMIN MEDINA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS Jimenez	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JAVIER MEDINA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT					No		<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT					No		<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT					No		<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
2292	WELDER, 600 AMP					No		<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
2293	WELDER, 600 AMP					No		<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L01-ENE.078 Tower Lift 01 External Paint Tower NE

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 078 T-L05-ENE.078 Tower Lift 05 External Paint Tower NE

CERTIFIED COATINGS COMPANY



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 329

Date: 22-Jul-2014

Tuesday

04-0120F4	Bid Item: 078	T-HEA-ENE.078	Tower Head External Paint Tower NE
CERTIFIED COATINGS COMPANY			

CCO-355	Bid Item: 001	0-CIC-EFA.355	CIC - Elevator Impacts - USA Hoist
AMERICAN BRIDGE/FLUOR, A JV			

Attachment



ABF's labores performed tower cleaning on exterior of E & N shaftsft



ABF's engineer Levi & safety personnel came to job site ckecking the lifting car



CCC panter Marco performed touch-up paint repair inside tower base cell area



ABFlabores performed cleaning at exterior shaft W face b El. 46.7m location

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 329

Date: 22-Jul-2014

Tuesday



Electrician installed PVC pipes for electric lines run through at tower base exterior skirt area



CCC painter Billy performed touch-up paint repair inside tower base cell area