

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:54 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 291 Const Calendar Day: 782 Date: 26-Jul-2014 Saturday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:00 AM 04:30 PM Break: 00:30 Over Time: 10:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 14-Aug-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, light wind, warm

Working Day ☒ If no, explain:**Diary:**

Dispute

**CCO #382 Tower Cleaning**

July 26, 2014

SAS – Tower

Weather: clear, light wind, warm

Location: T1

Tower cleaning/painting

Work Hours: 0600 to 1630 (10 Hours)

ABF labors continued washing/cleaning tower.

LaborsLocationDescription

James SturgeonForeman

Javier Medina ♦Tower Cleaning Tower at 89m

Danny SchwartzTower Cleaning Tower

Guillermo LimonTower Cleaning tower

Rogelio RodriguezTower Cleaning Tower at 99m

Luis Jimenez ♦Tower Cleaning Tower at 89m

Victor Hernandez ♦Tower Cleaning Tower

Jose Jr. Avila ♦Tower Cleaning tower

\*Fabian Rodriguez ♦Tower Cleaning tower below 53m

Aurelio RodriguezTower Cleaning Tower at 99m

Carlos MontejanoTower Cleaning Tower at 99m

\*Juan Hernandez ♦TowerCleaning tower below 53m

\*Juan Gutierrez ♦TowerCleaning tower below 53m

\*Julio Hernandez ♦TowerCleaning tower below 53m

\*Dave Draper ♦TowerCleaning tower below 53m

Fernando ContrerasTowerCleaning Tower at 89m

Guillermo MedinaTowerCleaning Tower at 89m

\*Esquire Gomez ♦TowerCleaning tower below 53m

\*Jose Avilla ♦TowerCleaning tower below 53m

Tony MirandaTowerAssisting painters/labors

\* Below 53m

♦ Worked 8 hours (0600 to 1430)

Painters:

Work Hours: 0600 to 1630 (10 Hours)

17 painters showed up to work today. 6 painters working on swing stages and 3 lead workers (Francisco, Ernie and Sage) stayed for 10 hours. 8 painters worked 8 hours (0600 to 1430).



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Woo, Laraine

Diary #: 291

Date: 26-Jul-2014

Saturday

West shaft interior was finished and passed the final inspection by QA Chris this morning. Painters continued working on external painting. Painters cleaned up spill on footing.

PaintersLocationDescription

Francisco SeranoTowerPaint repair

Rafael SeranoTowerPaint repair

Daniel RosalesTower HeadPaint repair

Cory ReeseTowerPaint repair

Mike WoodnancyTowerPaint repair

Ronald GlennTowerPaint repair

Ron BubbTowerPaint repair

Cory RobinsonTowerPaint repair

Rafael VenturaTowerPaint repair

Elmer AyalaTowerPaint repair

Sage RayTowerPaint repair

Robert GonzalesTowerPaint repair

Ulrich FelixTowerPaint repair

Philippe Sanchez TowerPaint repair

Philippe MartinezTowerPaint repair

Alberto SerranoTowerPaint repair

Alfredo GutierrezW shaftPaint repair

Daniel DuranW shaftPaint repair

Ramon GutierrezTowerPaint repair

PaintersLocationDescription

Ernie Solon TowerPaint repair

Juan VillalobosTowerPaint repair

Anthony KennyTowerPaint repair

Johnny FagundesTowerPaint repair

Abraham VenturaTower HeadPaint repair

Joey WilliamTowerPaint repair

(see attachment)

**04-0120F4**      **Bid Item: 067**      **C-PWS-116.067**      **Install & Adjust PWS 116-120**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-321**      **Bid Item: 001**      **0-BDW-EFA.321**      **IERBYS Building Work**

AMERICAN BRIDGE/FLUOR, A JV