

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:54 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 293 Const Calendar Day: 784 Date: 28-Jul-2014 Monday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:30 AM 06:00 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 14-Aug-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, light wind, warm

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO #382 Tower Cleaning

July 28, 2014

SAS – Tower

Weather: clear, light wind, warm

Location: T1

Tower cleaning/painting

Work Hours: 0600 to 1830 (12 Hours)

ABF labors continued washing/cleaning tower, moving swing stages and miscellaneous housekeeping.

LaborsLocationDescription

James SturgeonForeman

Javier Medina Tower Cleaning Tower at 89m

Danny SchwartzTower Cleaning Tower

Guillermo LimonTower Cleaning tower

Rogelio RodriguezTower Cleaning Tower at 99m

Luis Jimenez Tower Cleaning Tower at 89m

Victor Hernandez Tower Cleaning Tower

Jose Jr. Avila Tower Cleaning tower

*Fabian Rodriguez Tower Cleaning tower below 53m

Aurelio RodriguezTower Cleaning Tower at 99m

Carlos MontejanoTower Cleaning Tower at 99m

*Juan Hernandez TowerCleaning tower below 53m

*Juan Gutierrez TowerCleaning tower below 53m

*Julio Hernandez TowerCleaning tower below 53m

*Dave Draper TowerCleaning tower below 53m

Fernando ContrerasTowerCleaning Tower at 89m

Guillermo MedinaTowerCleaning Tower at 89m

*Esquire Gomez TowerCleaning tower below 53m

*Jose Avilla TowerCleaning tower below 53m

Froylan RuizTowerCleaning tower

Froylan Ruiz Jr.TowerCleaning tower

Jose AvalosTowerCleaning tower

Zhen Wen LiTowerCleaning tower

Tony MirandaTowerAssisting painters/labors

* Below 53m

Painters:



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Woo, Laraine

Diary #: 293

Date: 28-Jul-2014

Monday

Work Hours: 0600 to 1830 (12 Hours)

Painters continued working on external paint repair. Approximate 40 painters worked on tower paint repair today. Approximate 10 of the painters came from after finishing shift at the service platform at about 1:30pm.

PaintersLocationDescription

Francisco SeranoTowerPaint repair

Rafael SeranoTowerPaint repair

Daniel RosalesTowerPaint repair

Cory ReeseTowerPaint repair

Mike WoodnancyTowerPaint repair

Ronald GlennTowerPaint repair

Ron BubbTowerPaint repair

Cory RobinsonTowerPaint repair

Rafael VenturaTowerPaint repair

Elmer AyalaTowerPaint repair

Sage RayTowerPaint repair

Robert GonzalesTowerPaint repair

Ulrich FelixTowerPaint repair

Philippe Sanchez TowerPaint repair

Philippe MartinezTowerPaint repair

Alberto SerranoTowerPaint repair

Alfredo GutierrezTowerPaint repair

Daniel DuranTowerPaint repair

Ramon GutierrezTowerPaint repair

PaintersLocationDescription

Ernie Solon TowerPaint repair

Juan VillalobosTowerPaint repair

Anthony KennyTowerPaint repair

Johnny FagundesTowerPaint repair

Abraham VenturaTowerPaint repair

Joey WilliamTowerPaint repair

(see attachment)

04-0120F4 **Bid Item: 067** **C-PWS-116.067** **Install & Adjust PWS 116-120**

AMERICAN BRIDGE/FLUOR, A JV

CCO-321 **Bid Item: 001** **0-BDW-EFA.321** **IERBYS Building Work**

AMERICAN BRIDGE/FLUOR, A JV