

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:53 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 295 Const Calendar Day: 786 Date: 30-Jul-2014 Wednesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:30 AM 05:00 PM Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 14-Aug-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, light wind, warm

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO #382 Tower Cleaning

July 30, 2014

SAS – Tower

Weather: clear, light wind, warm

Location: T1

Tower cleaning/painting

Work Hours: 0600 to 1430 (8 Hours)

ABF labors continued washing/cleaning tower.

LaborsLocationDescription

James SturgeonForeman

Javier Medina TowerCleaning Tower

Danny SchwartzTowerCleaning Tower

Guillermo LimonTowerCleaning Tower

Rogelio RodriguezTowerCleaning Tower

Luis Jimenez TowerCleaning Tower

Victor Hernandez TowerCleaning Tower

Jose Jr. Avila TowerCleaning Tower

*Fabian Rodriguez TowerCleaning Tower

Aurelio RodriguezTowerCleaning Tower

Carlos MontejanoTowerCleaning Tower

*Juan Hernandez TowerCleaning Tower

*Juan Gutierrez TowerCleaning Tower

*Julio Hernandez TowerCleaning Tower

*Dave Draper TowerCleaning Tower

Fernando ContrerasTowerCleaning Tower

Guillermo MedinaTowerCleaning Tower

*Esquire Gomez TowerCleaning Tower

*Jose Avilla TowerCleaning Tower

Jose AvalosTowerCleaning Tower

Jose PradoTowerCleaning Tower

Zhen Wen LiTowerCleaning Tower

* Below 53m

Painters:

Work Hours: 0600 to 1830 (12 Hours)

Painters continued working on external paint repair. Only 5 painters were above 53m and 7 below 53m. All



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Woo, Laraine

Diary #: 295

Date: 30-Jul-2014

Wednesday

painters worked below 53m after afternoon break at around 4pm.

(see attachment)

04-0120F4	Bid Item: 067	C-PWS-116.067	Install & Adjust PWS 116-120
------------------	----------------------	----------------------	---

AMERICAN BRIDGE/FLUOR, A JV

CCO-321	Bid Item: 001	0-BDW-EFA.321	IERBYS Building Work
----------------	----------------------	----------------------	-----------------------------

AMERICAN BRIDGE/FLUOR, A JV