

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:20 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 576 Const Calendar Day: 795 Date: 08-Aug-2014 Friday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear, warm

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

MEP CCO meeting 0900-1000. Track progress of ABF installation of hand rope drop plates on the cable bands of the west cable loop. Misc MEP paperwork and write diaries.

☐**04-0120F4 Bid Item: 096 0-UGR-000.096 Project Wide Under Ground**

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 096 0-UGR-000.096 Project Wide Under Ground

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JONATHAN CANITES	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

West Loop Cable Hand Ropes 096 0-UGR-000.096

During the morning shift, the ABF crew removed the existing from the (2) south cable bands so the painters can surface prep the faying surface.

☐

The crew used a 125' Manlift and a crew truck in performance of this work.

Scott Yeager informed me that a 150' man lift arrived on 8/8/2014, and that for the afternoon shift, the ABF crew used it to access the furthest north point to loosen the handropes to begin prep work on the North cable band. This piece of equipment will be paid via invoice for the rental period it was used under CCO 96.

