

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:52 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 302 Const Calendar Day: 795 Date: 08-Aug-2014 Friday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:30 AM 04:00 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 14-Aug-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition overcast then clear pm , light wind, warm

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO #382 Tower Cleaning

August 8, 2014

SAS – Tower

Weather: partly cloudy then clear, light wind, warm

Location: T1

Tower cleaning/painting

Work Hours: 0600 to 1430 (8 Hours)

ABF labors worked on miscellaneous housekeeping and assisted painters on swing stages.

LaborsLocationDescription

James SturgeonForeman

Danny SchwartzTowerhousekeeping

Rogelio RodriguezTowerhousekeeping

Victor Hernandez Towerhousekeeping

Jose Jr. Avila Towerhousekeeping

Aurelio RodriguezTowerhousekeeping

Carlos MontejanoTowerhousekeeping

Julio Hernandez Towerhousekeeping

Dave Draper Towerhousekeeping

Painters:

Work Hours: 0600 to 1830 (12 Hours)

There were 11 painters (Sage Ray's crew) on the tower above 53m. 2 painters in north shaft swing stage and 2 painters in west shaft swing stage performing surface preparation. 2 painters at 77m and 2 painters at 65m performed painting. 2 painters at (See QA, Stuart Ross's report).

(see attachment)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

CCO-321 Bid Item: 001 0-BDW-EFA.321 IERBYS Building Work

AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Woo, Laraine

Diary #: 302

Date: 08-Aug-2014 **Friday**
