

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 11:34 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 347 Const Calendar Day: 803 Date: 16-Aug-2014 Saturday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:00 AM 02:30 PM Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 13-Sep-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

tower Activites

CCO # 382 - Tower Painting and Cleaning works (8/16/14, Saturday - Clear):

* Performed paper work, and checked e-mail. Went to job site (T1 base by boat) around 09:15 AM.

* At tower base (footing & El.13m), did not see ABF's labore there. Saw CCC painter Edilberto performing paint repair on south side of tower, El. 33m to 18m façade area (see picture). He finished out the painting work by using single swing stage, another painter Luis Ventura helping him got out the stage and went up to tower above El. 53 m. From tower base footing, saw two L-shape swing stages with 6 painters continued performing paint repair on N/W shafts D/C faces at El. 53m & 77 m respectively. US hoist personel was not in El. 13 area, but in El.53m working on tower elevator.

* After lunch, drove to W2 and walked to Tower entance El.53. Saw two L-shape swing stages with 6 painters continued performed paint repair on N/W shafts, D/C faces at El. Close to 53m (below 53m). At tower El. 53m near elevator entrance, saw ABF forman James and two IRWs Obra polk & Johnathan working on steel walkway (see picture). Two painters (Armando & Manuel) performed paint repair on S/E shafts A face at El. 53m area. No ABF's labore work in tower today.

* Saw METS paint inspector Stuart at the area between tower shafts - façade walking area. Talked to him, he mensioned that he finished checking on south side of tower from El.53 m down to El.18 m; he also said that at El. 38m in SE/SW corner area need to be caulking. Also he did check paint repair from El. 53m to El. 65m at E face N/W shafts area. Talked to QC Sage, he told me that total 12 painters on the tower paint repair work today.

* Only James worked today. No ABF's labor work today.

* Paint Crew: Sage Ray, Armado Avitia, Manuel Ramirez, Cory Reese, Alberto Serrano, Juan Carlos, Luis Ventura, Oscar Salazar, Ramon Gutierrez, Edilberto Leno, Daniel Rosales, Abraham Ventura. Crew worked from 6AM to 2:30 PM, 8 hours shift.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphram Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Liu, Tai-Lin **Diary #:** 347 **Date:** 16-Aug-2014 **Saturday**

Semi-Skilled Laborer	JNM	FERMIN MEDINA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS Jimenez	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JAVIER MEDINA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	0.00	0.00	0.00	0.00	<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0020562	WELDING EQUIPMENT					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
*E0030562	WELDING EQUIPMENT					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
*E0010562	WELDING EQUIPMENT					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
2292	WELDER, 600 AMP					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
2293	WELDER, 600 AMP					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		

04-0120F4 Bid Item: 078 T-L01-ENE.078 Tower Lift 01 External Paint Tower NE
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 078 T-L05-ENE.078 Tower Lift 05 External Paint Tower NE
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 078 T-HEA-ENE.078 Tower Head External Paint Tower NE
CERTIFIED COATINGS COMPANY

CCO-355 Bid Item: 001 0-CIC-EFA.355 CIC - Elevator Impacts - USA Hoist
AMERICAN BRIDGE/FLUOR, A JV

Attachment



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 347

Date: 16-Aug-2014

Saturday



Took boat to T1 around 9:10 AM



CCC painter Armando performed paint repair on E shaft A face at El. 53 m



CCC three painters at swing stage performed paint repair at N shaft



Painters were leaving swing stages on north side of tower at end of shaft



CCC three painters performed paint repair on L-shape swing stage on W shaft D/C faces El. 50m



Two painters on swing stage El. 77 m between W & S shafts performed paint repair

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 347

Date: 16-Aug-2014

Saturday



Three CCC painters performed paint repair on N shaft D/C faces El. 53m area



CCC painter Manuel performed paint repair on S shaft face A El. 53m area



Painter - Edilberto continued painting façade area on south side of tower



Painters on L-shape swing stages were leaving from north of tower



Painter Luis came down to El. 18m area helping Edilberto to get out the stage



METS inspector Stuart was leaving tower El. 53m at the end of the shaft

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 347

Date: 16-Aug-2014

Saturday



James, Obra & Johnathan (ABF) worked on steel walkway near elevator at El. 53m



Saw two swing stages with 6 painters on N/W shafts D/C faces at El.53m & 77m areas