

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:17 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 592 Const Calendar Day: 806 Date: 19-Aug-2014 Tuesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

MEP staff meeting 0830-0900. Track progress of ABF CCO 96 work.

**CCO-096 Bid Item: 001 0-FSW-EFA.096 Field Site Work**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DONALD PLUMB	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	0.00	2.00	0.00	2.00		<input type="checkbox"/>

**Diary:**

Dispute

**West Loop Cable Hand Ropes 001 0-FSW-EFA.096**

The ABF crew worked for two hours at the west loop after the lane closure on the WB OB side was taken down continuing the bolt up of the hand rope drop plates plates.



The crew used a 125' manlift and crew truck in performance of this work.