

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:18 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 583 Const Calendar Day: 826 Date: 08-Sep-2014 Monday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Wamr, clear, windy and cool in the PM

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Bill Casey staff meeting 0800-0900. Process Submittal 2561R97. Track progress of FWS extra work.
Misc MEP paperwork and write diaries.

**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

F.W. SPENCER AND SON, INC

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|---------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: F.W. SPENCER AND SON, INC | | | | | | | | |
| Plumber/Pipefitter | JNM | NARCISO BIAGI | 6.00 | 0.00 | 0.00 | 6.00 | | <input type="checkbox"/> |
| Plumber/Pipefitter | FOR | TOM COLOMBO | 6.00 | 0.00 | 0.00 | 6.00 | | <input type="checkbox"/> |

Diary:

Dispute

Adjust Pipe Supports 001 0-MSI-EFA.187

The FWS crew, with commute time to and from the bridge, spent 6 hours adjusting the pipe supports for the 12" CCSF Water Main along the WB bridge, IB barrier, and 10" CCSF Sewer Force Main along the IB barrier of the EB bridge.



The sliding portion of the pipe supports shifted following the August 2014 NAPA earthquake. FWS agreed to shift them back into place, compensated under CCO 187.

The crew used three crew trucks in performance of this work.

