

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:15 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 364 Const Calendar Day: 841 Date: 23-Sep-2014 Tuesday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

Tower Activites

CCO # 382 - Tower Painting and Cleaning works (9/23.2/14, Tuesday - fine day):

* Performed paper work (including signed off CCO356 CIC Tracking Sheet) and went to job site (T1 by driving to W2) and walked to tower deck area El. 53m after lunch. CCC painters started paint repair on the piping between W2 & Tower (see pictures), therefore, no walking on top of piping is allowed (METs paint inspector Stuart talked to me on the way to tower).

- No elevator railing area paint repair work today, CCC painter will go back to elevator railing area paint repair on Thursday and continue to Saturday. So far, CCC finished the paint repair work from top to El. 53 m area.

- CCC forman Sage and 5 more painters worked in tower today for 8 hours shift.

- Talked to Sage, he came back from vacation. Sage performed paint touch-up repair at inside north shaft on El.53m area this morning. Two painters performed paint repair on ladder touch-up from El. 53 m to 13m this morning. Four CCC painters performed paint repair works on tower El. 53 m E/W floor area and beams underneath the floor (see pictures). Stuart told me, there was no paint ready to check today, Sage said there will be area ready for Stuart to check tomorrow. .

- About dozen of CCC painters performed paint repair on piping area near OBG barriers (see pictures).

* Paint Crew: Sage Ray, Juan Carlos, Luis Ventura, Oscar Salazar, Ramon Gutierrez, and Abraham Ventura crew worked from 6AM to 2:30 PM, 8 hours shift.

* Labore: Only saw Victor Hernandez today, no James Sturgeon on site today.

- BleyCo workers continued working on light fixtures at tower base area. US Hoist worked on elevator today as well.

- Left T1 around 02:15PM.

* Performed paper work at office, talked to Awal about water in tower base anchor rod caulking area, and left office around 4:20 PM.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 364

Date: 23-Sep-2014 **Tuesday**

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FERMIN MEDINA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS Jimenez	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JAVIER MEDINA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
*E0030562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
*E0010562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
2292	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
2293	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
04-0120F4	Bid Item: 078	T-L01-ENE.078	Tower Lift 01 External Paint Tower NE					
CERTIFIED COATINGS COMPANY								
04-0120F4	Bid Item: 078	T-L05-ENE.078	Tower Lift 05 External Paint Tower NE					
CERTIFIED COATINGS COMPANY								
04-0120F4	Bid Item: 078	T-HEA-ENE.078	Tower Head External Paint Tower NE					
CERTIFIED COATINGS COMPANY								
CCO-355	Bid Item: 001	0-CIC-EFA.355	CIC - Elevator Impacts - USA Hoist					
AMERICAN BRIDGE/FLUOR, A JV								

Attachment


ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 364

Date: 23-Sep-2014 Tuesday



CCC painters performed paint repair on E/W side floor (El. 53 m)



CCC painter performed paint repair on east bound piping



CCC painters performed paint repair on piping area between W2 & T1 area



METS paint inspector and CCC painter on east bound piping area



Sage & paint spiders on the shoulder east bound near tower



CCC painters performed paint repair on floor & beams underneath floor at El. 53 m area