

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:13 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 625 Const Calendar Day: 848 Date: 30-Sep-2014 Tuesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

No inspection today because I was on vacation. I discussed with Dave Law on September 25, 2012 the work performed this day.

☐**04-0120F4 Bid Item: 121 0-000-000.121 CCSF RECLAIM WATER (6 NPS)**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

PS-5 Installation 121 0-000-000.121

Dave Law informed me on 9/25/2012 that the FWS crew performed item work today, welding the PS-5 cross beams on the PS-5 clips from PP 118 to PP 119 along the south barrier of the WB bridge.

☐