

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:11 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 644 Const Calendar Day: 876 Date: 28-Oct-2014 Tuesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 04:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear, warm

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

No field work because all mechanical and dehumidification work is complete, except for minor punchlist items. Elevator punchlist is almost complete, except for paint issues. Punchlist meeting with Bill O'Sullivan to discuss outstanding punchlist items. Update mechanical, dehumidification, and elevator punchlist for GED meeting. Complete weekly photo report for the week ending October 24, 2014. Misc MEP paperwork and write diaries.

**04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM**

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

Dehumidification System 128 0-000-000.128

Bill O'Sullivan delivered three copies of the O&M manual for the dehumidification units per the contract special provisions as Transmittal 11255.

