

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:44 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 1304 Const Calendar Day: 877 Date: 29-Oct-2014 Wednesday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition clear

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

CCO 314, SAMPLING AND TESTING A354 GRADE BD MATERIAL:

The Townsend Test (Test IV) is complete and cleanup is in progress. Crews at the Pier 7 warehouse are working an 8-hour shift 0700 through 1530. ABF is also working on other operations. The other operations are not covered by this diary.

Two days ago 4 barrels/drums (55 gal) with leftover CCO 314 material were moved from the CT fenced in area of the warehouse to elsewhere in the warehouse. Today, these 4 barrels/drums on 2 pallets are moved to the CCO 314 test rig area. They are scheduled to be properly disposed at EBMUD tomorrow.

**ITEM 53, TOWER FOUNDATION ANCHOR RODS GROUT MOCKUP:**

The first of several planned mockups of the tower foundation anchor rods is started today at the Pier 7 warehouse area just to the south of the CCO 314 test rig area. Working on this operation are Ironworker General Foreman James (Fish) Sturgeon and Engineer Bret Clark.

ABF takes from the CCO 314 test rig area a steel plate that had been used at that location to intentionally plug the DI for SWPPP containment. This plate was used for CCO 314, but it was an extra ABF plate for which the material was never charged to CCO 314 (only the labor was previously charged). The DI in the CCO 314 test rig area is the same size as the DI in the tower foundation anchor rods grout mockup area just to the south of the CCO 314 test rig area. A forklift, with operator Justin Garrett, takes the plate to the warehouse where laborers clean the remaining sealant on the plate so it can be reused at the new location.

**INSPECTOR OT REMARK:**

Office 2 hours: ABF is working a shift at the Pier 7 warehouse area between 0700 and 1530, but I am in the field for only a portion of this time. I am in the office for various work related to A354 Grade BD bolts and rods. Late in the afternoon (~1700), I am in a meeting with CT Construction and CT-METS regarding a proposed mockup of the tower foundation anchor rods. My shift is 0700 to 1730 and my OT is 1530 to 1730.

