

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:44 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1310 Const Calendar Day: 883 Date: 04-Nov-2014 Tuesday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition clear

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

CCO 314, SAMPLING AND TESTING A354 GRADE BD MATERIAL:

There is no work in the field on this operation today by ABF. The Townsend Test (Test IV) is complete. Crews at the Pier 7 warehouse are working an 8-hour shift 0700 through 1530. ABF is working in the field today on other operations.

ITEM 53, TOWER FOUNDATION ANCHOR RODS GROUT MOCKUP:

There is limited work in the field on this operation today by ABF. Crews at the Pier 7 warehouse are working an 8-hour shift 0700 through 1530. ABF is working in the field today mostly on other operations, which are not covered by this diary. The tower foundation anchor rods grout mockup operation is inspected by Sami Daouk.

On Thursday of last week (10/30/2014), 3 rods fabricated under CCO 312 were moved to the tower anchor rod grout mockup location from the warehouse and 6 more rods were flagged to be moved. On some date after Thursday of last week – on Friday, Saturday, or Monday – those 6 rods were moved from the warehouse to the tower anchor rod grout mockup location. Yesterday a joint CT/ABF decision was made that results in only 6 of those 9 rods being necessary for mockups. In the morning, I flag 3 of the rods for ABF to return to the warehouse. The following are the lengths of rods and what will be done with them:

3 @ 22'-7.73" – use for mockup
3 @ 22'-2.81" – use for mockup
1 @ 22'-2.81" – return to warehouse
2 @ 21'-10.84" – return to warehouse

The rod ID's of the pieces to be returned to the warehouse are: SK-3-03, SK-3-07, & EB-2-05. The rod ID's of the pieces that will remain at the mockup site are: EB-1-03, EB-1-04, EB-1-05, EB-2-01, EB-2-02, & EB-2-07.

Later in the day, for the 3 rods I flagged earlier, ABF moves these unnecessary rods from the tower foundation anchor rods grout mockup to the warehouse. Also later in the day, for the 6 rods that will be used in the tower foundation anchor rods grout mockup, ABF laborers clean the surfaces – the rods have been stored in the warehouse, have become dirty, and need to be cleaned before the next step in the mockup assembly.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Brignano, Bob

Diary #: 1310

Date: 04-Nov-2014

Tuesday

INSPECTOR OT REMARK:

Office 2 hours: ABF is working a shift at the Pier 7 warehouse area between 0700 and 1530, but I am in the field for only a portion of this time. In the afternoon I am at the TBPOC meeting in Sacramento between 1400 and 1600 per request in case any A354 Grade BD bolts and rods need to be addressed by me. I then travel back from Sacramento between 1600 and 1800. My shift is 0700 to 1800 and my OT is 1600 to 1800.