

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:43 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 1313 Const Calendar Day: 886

Date: 07-Nov-2014 Friday

Inspector Name: Brignano, Bob

Title: Transportation Engineer

Inspection Type:

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM

12 PM

4PM

**Precipitation****Condition** overcast am, clear pmWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

CCO 314, SAMPLING AND TESTING A354 GRADE BD MATERIAL:

There is no work in the field on this operation today by ABF. The Townsend Test (Test IV) is complete. Crews at the Pier 7 warehouse are working an 8-hour shift 0600 through 1430. ABF is working in the field today on other operations.

ITEM 53, TOWER FOUNDATION ANCHOR RODS GROUT MOCKUP:

There is some work in the field on this operation today by ABF, but most of the day is spent on other operations. Crews at the Pier 7 warehouse are working an 8-hour shift 0600 through 1430. The tower foundation anchor rods grout mockup operation is inspected by Sami Daouk.

After grouting the second tower foundation anchor rods grout mockup yesterday, today ABF crews are doing some work related to the upcoming water jetting operation scheduled for tomorrow for the first tower foundation anchor rods grout mockup.

