

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:43 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1316 Const Calendar Day: 889 Date: 10-Nov-2014 Monday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition overcast am, clear pm

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

CCO 314, SAMPLING AND TESTING A354 GRADE BD MATERIAL:

There is no work in the field on this operation today by ABF. The Townsend Test (Test IV) is complete. Crews at the Pier 7 warehouse are working an 8-hour shift 0700 through 1530. ABF is working in the field today on other operations, which are not covered by this diary.

Note that there were 4 left over empty 55-gallon plastic water barrels/drums at the Pier 7 warehouse area. They were emptied the week before last week. These extra barrels/drums may have to be thrown in a dumpster at some point, but in the meantime, ABF has put out an ad saying that they can be taken for free. Sometime last week, 1 of the 4 empty barrels/drums was taken and now only 3 remain in the area south of the test rig site.

Note that there are potentially other empty water barrels/drums that will need to be disposed at some time in the future. There are another 8 empty barrels on site – 2 pallets with 8 barrels were taken by ABF's safety manager and moved from the test rig area to where the safety equipment is being stored, but the safety manager left the job a week ago (end of October) and the empty barrels are still on site. Also, there are 2 empty barrels at the FWS/CCC area. There are potentially $3 + 8 + 2 = 13$ barrels that will need to be disposed at some time in the future.

ITEM 53, TOWER FOUNDATION ANCHOR RODS GROUT - MOCKUP:

There is no work in the field on this operation today by ABF. Crews at the Pier 7 warehouse are working an 8-hour shift 0700 through 1530. ABF is working in the field today on other operations, which are not covered by this diary. The tower foundation anchor rods grout mockup operation is inspected by Sami Daouk.

ITEM 53, TOWER FOUNDATION ANCHOR RODS GROUT - FIELD/T1:

There is some work in the field on this operation today by ABF. Crews at the Pier 7 warehouse are working an 8-hour shift 0700 through 1530. ABF is also working in the field today on other operations, which are not covered by this diary. The tower foundation anchor rods grout operation is inspected by Sami Daouk.

Today, ABF spends some time preparing a barge for the equipment that will be needed for the water



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Brignano, Bob

Diary #: 1316

Date: 10-Nov-2014

Monday

jetting in the field at T1 to remove a portion of the grout at the tower foundation anchor rods in order to inspect for complete grouting.

INSPECTOR OT REMARK:

Office 2 hours: ABF is working a shift at the Pier 7 warehouse area between 0700 and 1530, but I am in the field for only a portion of this time. In the afternoon I work late in the office, because the DJV provides a partial response this afternoon to the VGO draft reports for Phases 2 to 5 of the Townsend Test (Test IV). Late in the afternoon, the DJV responds to the draft report for Phases 3 to 5. I then review the DJV response, respond back to the DJV on some invalid comments and missed comments, and prepare a response to ABF (for VGO). My shift is 0700 to 1730 and my OT is 1530 to 1730.