

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:43 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 1319 Const Calendar Day: 892 Date: 13-Nov-2014 Thursday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition rain showers am, cloudy pm

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

CCO 314, SAMPLING AND TESTING A354 GRADE BD MATERIAL:

There is no work in the field on this operation today by ABF. The Townsend Test (Test IV) is complete. Crews at the Pier 7 warehouse are working an 8-hour shift 0700 through 1530. ABF is working in the field today on other operations, which are not covered by this diary.

**CT FENCED IN WAREHOUSE STORAGE:**

Sometime in the last few days, ABF moved some material into the CT fenced in part of the warehouse. These are IERBYS CCO site items that ABF has been told by CT to move into the Pier 7 warehouse. There are some pieces of furniture and some temporary handrail for the terrace that are moved to the warehouse.

**ITEM 53, TOWER FOUNDATION ANCHOR RODS GROUT - MOCKUP:**

There is some work in the field on this operation today by ABF. Crews at the Pier 7 warehouse are working an 8-hour shift 0700 through 1530. ABF is working in the field today on other operations, which are not covered by this diary. The tower foundation anchor rods grout mockup operation is inspected by Sami Daouk.

The first mockup with 6 setups with an inner pipe to mimic the rod and an outer pipe for the pipe sleeve is removed from the mockup area with the stair tower. Then, the stair tower is reconfigured to be optimal for work on the second mockup - 6 setups in a second mockup have Denso wrapped galvanized rods. Note that the reconfiguration of the stair towers is not completed today by the end of the shift.

**ITEM 53, TOWER FOUNDATION ANCHOR RODS GROUT - FIELD/T1:**

There is some work in the field on this operation today by ABF. Crews at the Pier 7 warehouse are working an 8-hour shift 0700 through 1530. ABF is also working in the field today on other operations, which are not covered by this diary. The tower foundation anchor rods grout operation is inspected by Sami Daouk.

Today, ABF is preparing the site at T1 for the future water jetting work.



---

## *Daily Diary Report by Bid Item*

Job Name: 04-0120F4

Inspector Name Brignano, Bob

Diary #: 1319

Date: 13-Nov-2014

Thursday

---

