

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000068**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 15-Feb-2007**Location:** Changxing Island, Shanghai, China
Submittals(New / Total): **CWR's: 0 / 0** **HSR's: 0 / 0** **NCR's: 0 / 1**

Item	Title	Detail
1	Major component movement	Caltrans Quality Assurance (QA) received, logged and began reviewing Material Test Reports (MTR) for twenty-three (23) plates designated for the Caltrans Mock-ups. The material consisted of twenty (20) A709gr345 plates ranging in size from 30mm to 90mm, and three (3) A709M HPS485W plates 75mm thick. ZPMC is currently in the process of making the material accessible for verification of mill marks, and has requested that ABF and Caltrans begin verification tomorrow, February 16th.
2	Key conversations	QA spoke with ABF on-site Quality Manager Nate Lindell regarding the portions of the WQCP related to material tracking. Mr. Lindell stated he could make this available to Caltrans should ZPMC wish to begin cutting prior to the WQCP being approved by the Engineer. However, Mr. Lindell indicated he would prefer that ZPMC not begin cutting of material until the WQCP was approved.
3	Quality Assurance Inspectors per shift	1 AM 0 PM
4	Logistics	QA identified the on-site medical facilities. This consisted of a medical clinic on site, with ambulance facilities. ABF representatives also informed QA of a larger hospital facility located approximately 3 minutes drive from the gate near the main office of the plant.

Inspected By: McClary,David

Quality Assurance Inspector

Reviewed By: Lowry,Patrick

QA Reviewer