

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000074**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 21-Feb-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** 0 / 0**HSR's:** 0 / 0**NCR's:** 0 / 1

Item	Title	Detail
1	Major component movement	Caltrans Quality Assurance (QA) verified the mill markings of 23 plates (20-A709 grade 50-T2 and 3-A709 HPS 485W), total weight 335,176 kg, for the Caltrans Mock-ups.
2	Meetings attended	Caltrans Quality Assurance (QA) met with ABF representative Jeff Evans and ZPMC Quality Control Fu Yu Hong about ZPMC's method of Material tracking. ZPMC's method appears to be able to track the material through the fabrication process, but does not appear to provide readily accessible traceability after the components undergoing painting with the zinc rich primer.
3	Quality Assurance Inspectors per shift	1 AM 0 PM
4	Logistics	ZPMC Project Manager Wu Yun informed QA that he received the e-mail with the list of Visa letters. Mr. Wu stated that he would draft the letters and see if he could get them signed by Mr. Guan today.

**Inspected By:** McClary,David

Quality Assurance Inspector

**Reviewed By:** Lowry,Patrick

QA Reviewer