

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave.St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000123**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 29-Apr-2007**Location:** Changxing Island, Shanghai, China

Submittals(New / Total): **CWR's:** 0 / 0 **HSR's:** 0 / 0 **NCR's:** 0 / 2

Item	Title	Detail
1	Major component movement	QA observed Moody International conducting the following welder qualifications: 16 FCAW welded - 6 accepted by Moody = 37.5% acceptance rate 9 SMAW welded - 3 accepted by Moody = 33.3% acceptance rate 4 SAW welded - 2 accepted by Moody = 50.0% acceptance rate The test plates still require both RT and mechanical testing.
2	Key conversations	ZPMC informed QA that they would not be conducting the PQR scheduled for today, since they did not have a CWI available to conduct the PQR.
3	Quality Assurance Inspectors per shift	2 AM (Hasler, Acuna) 0 PM

Inspected By: McClary,David

Quality Assurance Inspector

Reviewed By: Lowry,Patrick

QA Reviewer