

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000138**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 14-May-2007**Location:** Changxing Island, Shanghai, China
Submittals(New / Total): **CWR's: 0 / 0** **HSR's: 0 / 0** **NCR's: 0 / 2**

| Item | Title | Detail |
|------|--|---|
| 1 | Major component movement | PQR Cancelled |
| 2 | Key conversations | ZPMC informed QA that they would begin the SAW PQRs utilizing the closed-rib welding gantry today, however, ABF informed QA that these PQRs would be delayed until tomorrow due to changes necessary in the proposed WPS and test plate configurations. |
| 3 | Other important observations | QA observed the following number of personnel performing work on the closed-rib welding development and ABF tower mock-ups including welders, ZPMC QC and ABF Representatives: Closed-rib: 19 Tower Mock-ups: 74 |
| 4 | Quality Assurance Inspectors per shift | 2 AM (Hasler/Acuna) 0 PM |

Inspected By: McClary,David

Quality Assurance Inspector

Reviewed By: Lowry,Patrick

QA Reviewer