

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000150**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 01-Jun-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** 0 / 0**HSR's:** 0 / 0**NCR's:** 0 / 2

Item	Title	Detail
1	Key conversations	QA spoke with ABF on-site Quality Control Manager Nate Lindell regarding the PQR and Welder Qualification Tests scheduled for today. Mr. Lindell confirm with QA that they may proceed with the Welder Qualifications provided Moody International personnel are on the island, but that the PQR testing will be postponed until tomorrow June 2, 2007 when QA will be available to witness.
2	Quality Assurance Inspectors per shift	0 AM 0 PM
3	Logistics	QA was unable to go to Changxing Island due to heavy sea conditions on the Yangtze River.

Inspected By: McClary,David

Quality Assurance Inspector

Reviewed By: Lowry,Patrick

QA Reviewer