

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000202**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 25-Jul-2007**Location:** Changxing Island, Shanghai, China

Submittals(New / Total): **CWR's:** 0 / 0 **HSR's:** 0 / 0 **NCR's:** 0 / 2

Item	Title	Detail
1	Major component movement	<p>QA observed welding of the following PQR: HP2007249-1, 4G SMAW (THJ506Fe-1 E7018-1) on 485W material, welding is complete</p> <p>QA performed review of the following RT film: PQR HP2007247-2, 5 Welder Qualification Test Plates</p> <p>QA complete the review of the 55 MTRs for the material verified yesterday.</p> <p>QA observed cutting and beveling of plates for the Caltrans Tower Mock-ups</p>
2	Meetings attended	<p>QA met with ABF and ZPMC to discuss the schedule for tomorrow: Continue beveling plate for the 77-m mock-up, Continue cutting plate for the 89-m mock-up, ABF indicated they would be performing an internal audit of ZPMC tomorrow in order to prepare for the Department's audit. The Department audit has not been scheduled at this time.</p>
3	Quality Assurance Inspectors per shift	<p>3 AM (Acuna, Berger, Cuellar) 0 PM</p>
4	Logistics	<p>Caltrans personnel visited the mechanical testing laboratories in Shanghai that will be used to perform the check sample testing for the Department.</p>

Inspected By: McClary,David

Quality Assurance Inspector

Reviewed By: Lowry,Patrick

QA Reviewer