

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave.St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000255**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 03-Sep-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Meetings attended	The following items were discussed during this meeting:

## \* OBG Dimension Control Procedure:

OSM attended a meeting to with ZPMC, and ABF to discuss the OBG dimension control procedures. We informed ABF that the comments provided is from China team only and additional comments might forthcoming from P7. The official response will incorporate all comments. ABF/ZPMC did not take any exception to any of our comments.

ABF/ZPMC asked if they can start cutting, and preparing material for the bottom plates. OSM did not have any concern with commencing plate preparation since most comments do not affect plat preparation.

## \* Fine Grain Testing of Material:

OSM informed ABF that based on discussions at P7 between Caltrans and ABF; they will be performing fine grain testing on all heats. ABF China asked when they will be getting the official response back from Caltrans. They were informed that official response should be in PMIV or forthcoming very soon. Apparently ABF China does not have access to PMIV in China.

## \* Daily Schedule Meeting:

The meeting rolled over to the daily schedule meeting. We were informed that they will be mainly working on tower mock-up 77-m, and 114-m.

Mock-Up 77-m:

---

## DAILY PROJECT JOURNAL

( Continued Page 2 of 2 )

---

- Skin A: check dimension, perform HSR and then NDT the splice welds and stiffeners welds.
- Skin D: perform NDT on splice welds.
- Skin B: Fit-up of stiffeners.
- Skin C: welding of stiffeners.
- Skin E: continue welding.

Mock-up 114m:

- Skin B: splice welding of plates.
- Skin D splice welding of plates.
- Fit-up of stiffeners on skin plates C and E.

---

**Inspected By:** Wahbeh,Mazen

Quality Assurance Inspector

**Reviewed By:** Wahbeh,Mazen

QA Reviewer

---