

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000262**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 05-Sep-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Meetings attended	At 9:00 am, we conducted the weekly ZPMC update conference call with CT Pier 7. The discussion included material check sampling, closed rib UT procedures, closed rib weld trials, OBG bottom and side plate fabrication, and tower mock-up fabrication.
2	Meetings attended	At 10:00 am, we had a meeting to rehash the items that were discussed the prior afternoon (at 4:30 pm) for the benefit of the personnel who were not present yesterday. Attendees were Jim Merrill, Mazen Wahbeh, Jason Tom, Keith Devonport and myself. We agreed that the authority to stamp and approve transmittals to CT Team China should be with Construction. We discussed the issues we had with ABF's method of submitting piece-meal working drawings and with ABF's intent for "bootleg" reviews. Jason later presented our concerns to ABF's Dave Williams.
3	Meetings attended	At approximately 1:30 pm, there was a discussion regarding the approval of a WPS for the OBG. Dave Williams, Steve Lawton, Gang Jiao were present for ABF. Mazen Wahbeh, Keith Devonport, Dave McClary and I were present for CT. ABF wanted to know if a PQR for a butt joint with ceramic backing could be used to qualify a WPS for a corner joint with ceramic backing. We told them to submit the WPS for approval, and we would provide a review of it. We told them that an RFI was not necessary to answer the issue.

Inspected By: Velasco, Abifhram

Quality Assurance Inspector

Reviewed By: Lowry, Patrick

QA Reviewer