

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave.St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000285**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 13-Sep-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Other important observations	We were asked to observe ZPMC's procedure to perform the floorbeam web weld described in Sheet FB110 of the OBG fabrication procedures. I observed the procedure until completion. UT of splice will be conducted tomorrow.
2	Meetings attended	At 1:00 pm, I attended a meeting with Jason Tom and Dave Williams. We discussed several items including the rigid template required for ensuring the alignment of the OBG between segment splices. Dave said that a description of the template would be included in the next submittal of the OBG dimensional control plan. Dave asked about ZPMC's proposal to perform repairs on tack welds and root passes without prior Engineer approval. I told him that the proposal was acceptable provided that CT QA was notified and witnessed the repair. Dave said that ABF would modify the proposal and submit it for approval as a revision to the WQCP. Dave said that ZPMC was extremely hesitant to begin fabrication until the results of the check samples were complete and until fine grain size could be verified on the material.

Inspected By: Velasco,Abifhiram

Quality Assurance Inspector

Reviewed By: Lowry,Patrick

QA Reviewer