

**DEPARTMENT OF TRANSPORTATION****DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000290**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 19-Sep-2007**Location:** Caltrans Pudong Office, Shanghai, China**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Logistics	Due to Typhoon Wipha, Team China worked the Room 602 office today. No member from Team China or ABF went to Changxing Island as the ferry boats were still suspended due to unsafe weather on the coast.
2	Key conversations	Met with Jason Tom, Keith Devonport, Alistair Melville, Ady Velasco, and Dave McClary to discuss the interpretation of the specification pertaining to satisfactory mock-up fabrication regarding the large repairs (more than 10% of weld length) being made to Skin Plates A and E of the 77-m mock-up. The team agreed that this issue should be discussed again with the executive team at Pier 7 to gain consensus before our first Issues Meeting with ABF. However, in order to document the Department's concern regarding the repairs, METS will issue an NCR stating that ABF allowed ZPMC to proceed with making the repairs knowing the excessive length of the repairs and without notifying the Engineer.

**Inspected By:** Smith,Ryan

Quality Assurance Inspector

**Reviewed By:** Wahbeh,Mazen

QA Reviewer