

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000293**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 20-Sep-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Logistics	Ferry service to Changxing Island was made available between 2:00 pm and 5:00 pm. METS used the window to send three inspectors to work an extended shift on Changxing Island until ferry service is expected to resume at 6:30 am tomorrow, Sep. 21. METS plans to resume planned coverage beginning tomorrow.
2	Meetings attended	I participated in the METS weekly conference call to discuss SAS submittals at 6:00 am.
3	Key conversations	I had a discussion with Jason Tom and Keith Devonport regarding the acceptance criteria for the upcoming closed rib weld trials. Jason and Keith provided input in the draft checklist I developed. We all agreed that it was prudent to have acceptance criteria that are agreed upon by all parties (CT, ABF, ZPMC) before the weld trials begin.

Inspected By: Velasco,Abifhram

Quality Assurance Inspector

Reviewed By: Lowry,Patrick

QA Reviewer