

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000306**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 18-Sep-2007**Location:** Changxing Island, Shanghai, China

Submittals(New / Total): **CWR's:** 0 / 3 **HSR's:** 0 / 2 **NCR's:** 0 / 4

Item	Title	Detail
1	Major component movement	QA observed welding on the 77m Tower Mock-up: Continue repairs of Skin Plates A and E. QA observed welding on the 114m Tower Mock-up: Continue welding of Skin Plate Stiffeners.
2	Other important observations	QA Jim Cochran traveled to Wuxi Boiler to observe bending of the flange plates for the Tower Mock-up Diaphragms. QA was informed upon arrival that the flange plates had not arrived and Wuxi boiler wanted to demonstrate this on other material. QA witnessed this bending, but informed Wuxi they would like to be present at the start of production.
3	Quality Assurance Inspectors per shift	4 Day Shift (Acuna, Brannon, Franco on Island, Dixon at testing Lab.) 0 Swing Shift 0 Graveyard Shift
4	Logistics	All Caltrans personnel left the island at 1330 due to cancellation of ferries because of incoming typhoon Wipha.

Inspected By: McClary,David

Quality Assurance Inspector

Reviewed By: Lowry,Patrick

QA Reviewer