

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000308**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 20-Sep-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** 0 / 3**HSR's:** 0 / 2**NCR's:** 0 / 4

| Item | Title | Detail |
|------|--|--|
| 1 | Major component movement | QA observed welding on the 77m Tower Mock-up: Continue repairs of Skin Plates A and E. QA observed welding on the 114m Tower Mock-up: Continue welding of Skin Plate Stiffeners. |
| 2 | Quality Assurance Inspectors per shift | 0 Day Shift 2 Swing Shift (Brannon, Viars) 1 Graveyard Shift (Hasler) |
| 3 | Logistics | At 0830 ABF informed QA that the ferries would begin traveling to Changxing Island. However, at 1200 ABF informed QA the evening ferries would not run. QA inspectors for the swing shift stayed on Changxing Island for the night and the graveyard shift went in early and stayed in the Hotel on island until the start of shift. |

Inspected By: McClary,David

Quality Assurance Inspector

Reviewed By: Lowry,Patrick

QA Reviewer