

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.9/14.3,0.0/1.6File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000451**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 13-Nov-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Meetings attended	The weekly Fabrication Update Conference Call was conducted at 09:00 today.
2	Other important observations	A meeting to discuss changes to the Tower mock-up fabrication procedure was conducted at 10:00. It appears as if ABF and ZPMC need to have internal discussions prior to presenting their proposals with CT.
3	Meetings attended	The ZPMC Daily Meeting was conducted at 13:00 today. ZPMC stated that they have met with the supplier for the rolled shapes (channels and angles) whose material traceability had been lost. It was decided that CT, ABF and ZPMC will perform a walkthrough tomorrow of the location where the material is stored to determine if it is possible to restore traceability of the shapes.
4	Key conversations	I spoke with ABF's Gang Jiao and CT's Stan Ku regarding field changes to approved shop drawings for the OBG floorbeam. ABF/ZPMC asked to change the weld detail for the floorbeam horizontal flange plate splice to an already approved weld detail. CT approved the change.

**Inspected By:** Velasco,Abifhiram

Quality Assurance Inspector

**Reviewed By:** Lowry,Patrick

QA Reviewer