

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000527**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 03-Dec-2007**Location:** Changxing Island, Shanghai, China

Submittals(New / Total): **CWR's:** / **HSR's:** / **NCR's:** /

Item	Title	Detail
1	Meetings attended	10:00 compiled and presented the FUB for this week. Because Jim, Pete, Jason, Keith and others were in meetings with ABF today, the FUB run-through was less formal than normal.
2	Meetings attended	The 13:00 Daily Meeting was cancelled today because of the other meetings.
3	Other important observations	<p>13:00 performed a walk-through of the fabrication facilities together with SMR Josh Ishibashi.</p> <p>Bay 1: Observed OBG Deck-plate mockup. It appears that some heat-straightening has been performed on this plate. No work was being done on the mock-up. No connector plates were in place.</p> <p>Bay 2: Observed work proceeding on the Tower Shear beams. The bottom section of the 114m mock-up has been tack welded together. They were starting to tack-weld the upper section together. One face plate was in place. At the Gantry location observed grinding of skin plate stiffener welds On the left side of the bay, observed a skin plate in the 80 degree position with lifting attachments welded to the top and bottom of the skin plate.</p> <p>Bay 3: They are in the process of fabricating t-stiffeners plates – observed workers tack-welding t-stiffeners to plates</p> <p>Bay 7: Observed fabrication of OBG floor beams in process. Several floor-beam panels were in various stages of having a SAW weld performed.</p>

DAILY PROJECT JOURNAL

(Continued Page 2 of 2)

Inspected By: Dautermann, Peter

Quality Assurance Inspector

Reviewed By: Wahbeh, Mazen

QA Reviewer
