

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000584**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 10-Jan-2008**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):** **CWR's:** / **HSR's:** / **NCR's:** /

Item	Title	Detail
1	Major component movement	<p>OBG Production:</p> <p>Tack welding and welding Stiffeners to Skin Plates, Tack welding flanges and stiffeners to floor beams.</p> <p>77m Tower Mock-up: Welding diaphragms to skin plates.</p> <p>89m Tower Mock-up: Welding diaphragms to skin plates.</p> <p>114m Tower Mock-up: QC and QA performing UT of welds.</p>
2	Logistics	No ferries were running due to fog. Shop coverage is being performed by two 12 hour shifts consisting of the inspectors for Swing and Graveyard shifts that are currently staying on the island.

Inspected By: McClary,David

Quality Assurance Inspector

Reviewed By: Lowry,Patrick

QA Reviewer