

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave.St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000629**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 16-Jan-2008**Location:** Changxing Island, Shanghai, China

Submittals(New / Total): **CWR's:** / **HSR's:** / **NCR's:** /

Item	Title	Detail
1	Major component movement	<p>OBG Production:</p> <p>Tack welding flanges to floor beams, Welding knife and T-stiffeners to skin panels.</p> <p>Tower Production:</p> <p>Cutting diaphragm plates for tower.</p> <p>77m Tower Mock-up:</p> <p>Welding skin plate to skin plate corner welds.</p> <p>89m Tower Mock-up:</p> <p>Welding web to skin plates (ZPMC performed welding of Skin Plate D to E with an excessive root opening), Welding web to skin plates (QA observed cracked tacks – ZPMC correcting).</p> <p>114m Tower Mock-up:</p> <p>Machining.</p>
2	Logistics	All ferries were cancelled due to high wind. Inspections were performed by personnel already on site from the swing and graveyard shift.
Inspected By: McClary,David		Quality Assurance Inspector
Reviewed By: Lowry,Patrick		QA Reviewer