

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000635**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 04-Feb-2008**Location:** Changxing Island, Shanghai, China

Submittals(New / Total): **CWR's:** / **HSR's:** / **NCR's:** /

Item	Title	Detail
1	Major component movement	<p>OBG Production:</p> <p>Machining and beveling closed-ribs, No other work was observed.</p> <p>Tower Production:</p> <p>No work observed</p> <p>77m Tower Mock-up:</p> <p>No work observed</p> <p>89m Tower Mock-up:</p> <p>Welding diaphragm fill plate to diaphragm and skin plates.</p> <p>114m Tower Mock-up:</p> <p>Drilling holes for tower splice.</p>
2	Meetings attended	<p>QA met with ABF and ZPMC at 1300 to discuss the schedule and issues. ZPMC requested copies of the Stamped Set of WQCP Addendums 18, 21 and 25. Caltrans delivered this and other addendums to ABF document control.</p> <p>Caltrans inquired about ABF and ZPMC's staffing over the Spring Festival holiday. ZPMC informed ABF and Caltrans that no welding will be performed after 10pm until February 12th. ZPMC stated that they will have approximately 50 to 70 workers (approximately 10 welders) available during the holiday.</p>
Inspected By: McClary,David		Quality Assurance Inspector
Reviewed By: Lowry,Patrick		QA Reviewer