

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000663**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 15-Nov-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Meetings attended	The weekly Owner's Meeting was conducted at 08:00 today. The status of longitudinal stiffener welding for the tower mock-up was discussed. It was agreed that ZPMC will be allowed to perform repairs on the tower mock-up only using the repair procedures that were developed following ZPMC's internal longitudinal stiffener trial welds. ABF and ZPMC are discussing the changes to the Tower mock-up and production fabrication procedures internally.
2	Meetings attended	The ZPMC Daily Meeting was conducted at 13:00 today. The welding of the strut assemblies for the 89-m tower mock-up section was discussed. ZPMC has not been treating the welds as SPCMs although the strut assemblies are designated as SPCMs on the contract plans. ABF and ZPMC are discussing a resolution to this issue internally.

Inspected By: Velasco,Abifhram

Quality Assurance Inspector

Reviewed By: Lowry,Patrick

QA Reviewer