

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000687**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 14-Jan-2008**Location:** Changxing Island, Shanghai, PRC**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Other important observations	<p>77m Mockup- Welding still needs to be completed on the corner joints of the mockup. During the walkthrough I noted that welders were finishing grinding the welds between skin "D" and the diaphragm. When the welds were finished the mock up was rotated and to continue to welding on the corner joints.</p> <p>89m Mockup- The 89m mockup has been moved to the new Tower shop. Welders were welding skin A to the diaphragm.</p> <p>114m Mockup- Workers were performing survey of the corners of both sections of the mockup. Welding is complete on the mockup and is being prepared to be moved to the machining shop on the island.</p>

Inspected By: Ishibashi,Josh

Quality Assurance Inspector

Reviewed By: Wahbeh,Mazen

QA Reviewer