

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000692**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 21-Feb-2008**Location:** Changxing Island, Shanghai, PRC**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Meetings attended	0730-Attended the METS Weekly teleconference.
2	Other important observations	<p>At 0900 I went on a shop floor walkthrough with Ryan Smith and Mazen Wahbeh and observed following:</p> <p>77m- Visually selected locations for macroetch selection for tower acceptance.</p> <p>89m-Welding on the diagonal stiffeners between skin C and D. Drilling on face D.</p> <p>114m-Scaffolding erected and sections in the upright positions. Exterior splice plates are in position and internal connection plates are present.</p>
3	Key conversations	Talked to Kevin Carpenter and gave him the list of weld joint numbers on the 77m mockup which we need NDT reports on. Mr. Carpenter told me that he would work on compiling them.

**Inspected By:** Ishibashi,Josh

Quality Assurance Inspector

**Reviewed By:** Wahbeh,Mazen

QA Reviewer