

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000693**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 03-Mar-2008**Location:** Changxing Island, Shanghai, PRC**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Key conversations	<p>I met with John Hamer and Gene Rosamilia at 0900 to request that ZPMC rotate the 77m mockup so that the diaphragms were parallel to the shop floor to facilitate the dimensional verification by the survey team. Mr. Hamer said that he would ask ZPMC if it was possible.</p> <p>At 1000, Mr. Hamer stated that ZPMC was not willing to rotate the mockup at this point because ZPMC was still performing repair work on the mockup.</p> <p>At this time Mr. Rosamilia suggested that if the Department let ZPMC know that the repairs being on the 77m mockup were not significant ZPMC would be more apt to stop work and rotate the mockup. I did not agree to this.</p>
2	Meetings attended	<p>Attended 1300 Daily meeting with Dave McClary. ZPMC asked if it was permissible to use Chinese bolts on the mockup, I reaffirmed that Chinese bolts are acceptable. Lu Jian Hua also stated that the bolts in the mockup currently were only 260mm in length and the correct length bolts would be arriving on 3/4/08. Ching Chao asked if ZPMC is required to have a bolt tightening procedure for the mock up. I stated that ZPMC is not responsible for submission of that procedure it was ABF's responsibility. I asked when the bolting would be complete on the 114m Mockup, Lu Jian Hua stated that it could be done quickly if there was no requirement for a bolting procedure but no date was given. I requested to Lu Jian Hua that ZPMC turn the 77m mockup on its side for better accessibility for the survey crew but he also stated that because repairs were ongoing it was not possible to rotate the mockup.</p>

Inspected By: Ishibashi,Josh

Quality Assurance Inspector

Reviewed By: Wahbeh,Mazen

QA Reviewer