

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000735**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 28-Apr-2008**Location:** Changxing Island, Shanghai, PRC**Submittals(New / Total):**      **CWR's:** /      **HSR's:** /      **NCR's:** /

Item	Title	Detail
1	Key conversations	ISMR sent an e-mail to and held a conversation with ABF FQCM Steve Lawton regarding the unapproved heat straightening techniques that were being applied to the diaphragm plates as referenced on Friday, April 25. Mr. Lawton indicated that he is aware that this has been identified as an unapproved process in the past and accepts that another NCR will be written regarding the subject.
2	Key conversations	ISMR discussed ABF/ZPMC partial mockup procedure "Partial Mockup Fabrication Procedure #2 for Tower Diaphragm 3B and Tower Segment" with Caltrans Senior Bridge Engineer Scott Kennedy and agreed on a list of revisions that should be required from ABF prior to acceptance of the procedure.
<b>Inspected By:</b> McReynolds,Robert		Quality Assurance Inspector
<b>Reviewed By:</b> Wahbeh,Mazen		QA Reviewer