

**DEPARTMENT OF TRANSPORTATION****DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave.St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.15**SOURCE INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** SIR-000538**Date Inspected:** 12-Apr-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 0**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 12**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Changxing Dao, Shanghai

<b>Quality Control Contact:</b>	ABF Paint Supervisor William (B)			<b>Quality Control Present:</b>	Yes	No
<b>Material transfer:</b>	Yes	No	N/A	<b>Sampled Items:</b>	Yes	No N/A
<b>Stock Transfer:</b>	Yes	No	N/A	<b>OK to Cut:</b>	Yes	No N/A
<b>Rebar Test Witness:</b>	Yes	No	N/A	<b>Delayed/Cancelled:</b>	Yes	No N/A

**Other:** Surface Preparation and Coatings Application**Bridge No:** 34-0006**Component:** OBG 2BW, Misc. Metal, Temp. Tower**Bid Item:** 79**Lot No:** B226**Summary of Items Observed:**

On this date Caltrans Office of Structural Materials (OSM) Quality Assurance (QA) NACE III coating inspector, Mr. Donald Jordan arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island in Shanghai, China. The purpose of the coating inspections are to monitor the surface preparation and coating applications for the SAS Bay Bridge project. This QA NACE III coating inspector observed the following:

Miscellaneous Metal.

Caltrans QA Coatings Inspector Jordan went to structural assembly bay 5 to see where the bike path parts, handrails and cable tray work was being performed. These items have been coming into the blast shop requiring a tremendous amount of grinding repairs prior to blast acceptance and coating application. After the complaints from ZPMC and ABF QC personnel it appears that the fabrication crews are focusing a little more on grinding with the next batch of materials to be sent out to the blast shop.

The cable tray assemblies will need to be pulled apart again and the faying surfaces repaired. Visually it appears that the angle iron was tack welded into place prior to match drilling the holes. When the weld was ground away, the coating on the faying surfaces was also removed. ABF QC was informed of the issue.

Some of the angles for the cable trays were abrasive blasted prior to assembly with no coating applied. ABF was reminded these parts would need to be solvent cleaned to remove the fingerprints and oil prior to abrasive blasting again.

**OBG 2BW**

Soluble salts tests were performed on the abrasive blasted areas of the interior and exterior of OBG 2BW. Caltrans QA Coatings Inspectors received a Notice of Inspection for to attend a joint inspection with ABF and ZPMC QC for residual chlorides (soluble salts) tests before abrasive blasting began. Residual Chlorides (soluble salts) tests were performed on abrasive blasted spots picked at random by Caltrans QA Inspectors. The test results showed

---

## SOURCE INSPECTION REPORT


( Continued Page 2 of 2 )

---

that the surfaces were acceptable to be abrasive blast cleaned. The highest registered reading of salts contamination was 20 micro Siemens per square centimeter which is below the contract maximum of 10 micrograms per square centimeter.

Temporary Tower

6 splices were abrasive blasted and primed.



### Summary of Conversations:

There were no relevant conversations on this date.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh (China) +8613472477571, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Jordan,Don	Quality Assurance Inspector
<b>Reviewed By:</b>	Carreon,Albert	QA Reviewer

---