

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.15**SOURCE INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** SIR-001224**Date Inspected:** 05-Jul-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 1200**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 2359**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Changxing Dao, Shanghai**Quality Control Contact:** William (Bill) Oak**Quality Control Present:** Yes No**Material transfer:** Yes No N/A**Sampled Items:** Yes No N/A**Stock Transfer:** Yes No N/A**OK to Cut:** Yes No N/A**Rebar Test Witness:** Yes No N/A**Delayed/Cancelled:** Yes No N/A**Other:** Coatings Inspection**Bridge No:** 34-0006**Component:** Office, South Tower Lifts 1&2, East Tower L**Bid Item:** 77, 78, 79**Lot No:** B265**Summary of Items Observed:**

On this date Caltrans Office of Structural Materials (OSM) Quality Assurance (QA) NACE III coating inspector, Mr. James Lumley arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island in Shanghai, China. The purpose of the coating inspections are to monitor the surface preparation and coating applications for the SAS Bay Bridge project. This QA NACE III coating inspector observed the following:

Office

Sort and organize project documentation.

Yard Walk

Performed general site walk through with ABF Bill Oak and observed in process trial assembly works and coating damages, areas visited were South Tower Lift #1 & #2, East Tower Lift #1, and OBG 6CE. Checked suspender brackets and counterweights as well and top deck of segments in situ trial assembly. Noted that the Lamp Bracket support assemblies were in need of repairs as well as rainwater was trapped inside.

Miscellaneous Metal

Base metal surfaces of approximately 490+- splice plates and cable tray assemblies were de-greased in accordance with SSPC SP-1 in preparation of abrasive blasting operations.

Note: All inspections were performed jointly with ABF & ZPMC QA/QC representatives and Caltrans QA Lumley. International Protective Coatings technical service representatives were available for consultation.

Summary of Conversations:

Discussed with ABF QA Bill Oak volume and quantity of repairs required after trial assembly also discussed number of times repairs had been performed previously only to sustain additional damages after repairs were performed. Lack of co-ordination between departments within ZPMC could prevent the amount of repairs required

SOURCE INSPECTION REPORT

(Continued Page 2 of 2)

prior to completion of specified coating specifically topcoat.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang. (858) 699-9549, who represents the Office of Structural Materials for your project.

Inspected By:	Lumley,James	Quality Assurance Inspector
Reviewed By:	Carreon,Albert	QA Reviewer
