

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.15**SOURCE INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** SIR-001446**Date Inspected:** 06-May-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 1900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island**Location:** Changxing Dao, Shanghai**Quality Control Contact:** William (Bill) Oak**Quality Control Present:** Yes No**Material transfer:** Yes No N/A**Sampled Items:** Yes No N/A**Stock Transfer:** Yes No N/A**OK to Cut:** Yes No N/A**Rebar Test Witness:** Yes No N/A**Delayed/Cancelled:** Yes No N/A**Other:** Coatings Inspection**Bridge No:** 34-0006**Component:** OBG 1BE,OBG 5AW,OBG 3AW,OBG 4BW**Bid Item:** 77, 78, 79**Lot No:** B265**Summary of Items Observed:**

On this date Caltrans Office of Structural Materials (OSM) Quality Assurance (QA) NACE III coating inspector, Mr. James Lumley arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island in Shanghai, China. The purpose of the coating inspections are to monitor the surface preparation and coating applications for the SAS Bay Bridge project. This QA NACE III coating inspector observed the following:Review documentation in Caltrans office and file away paperwork from backlog.

OBG 1BE

Abrasive blast mud crack areas to base metal and apply Interzinc 22 to affected areas. Edges were feathered prior to application.

Miscellaneous Metal

Base metal surfaces of bikeway support brackets and also re-abrasive blasted angle iron # X 36E & Z37F due to transport damages to base metal and apply Interzinc 22. Approximately 140 pieces were repaired.

EAST TOWER LIFT#1

In process edge conditioning/ grinding being performed.

OBG 5AW

Adhesion tests of mud cracked areas were performed and the following values were observed: 1). 10.0Mpa over 400 microns DFT. 2).10.47Mpa over 300 microns DFT.

OBG 3AW

Adhesion tests of mud cracked areas were performed and the following values were observed: 10.92Mpa over 300 microns DFT.

OBG 4BW

Adhesion tests of mud cracked areas were performed and the following values observed: 8.10Mpa over 300

SOURCE INSPECTION REPORT

(Continued Page 2 of 2)

microns DFT.

OBG 2BW

Adhesion tests of mud cracked areas were performed and the following values observed: 6.6Mpa 300-400 microns DFT.

OBG 4BE

Adhesion tests of mud cracked areas were performed and the following values observed: 8.14Mpa 240-260 microns DFT.

OBG 4AE

Adhesion tests of mud cracked areas were performed and the following values observed: 8.62Mpa 300+ microns DFT.

OBG 3AE

Adhesion tests of mud cracked areas were performed and the following values observed: 6.01Mpa 350-400 microns DFT.

Note: All testing performed jointly with ABF QA representatives Bill Oak and Dave Duon and Caltrans QA Lumley'

Summary of Conversations:

No relevant conversations on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang. (858)-699-9549, who represents the Office of Structural Materials for your project.

Inspected By:	Lumley,James	Quality Assurance Inspector
Reviewed By:	Carreon,Albert	QA Reviewer
